GOVERNMENT OF INDIA
POWER
LOK SABHA

UNSTARRED QUESTION NO:1869
ANSWERED ON:29.11.2001
IMPLEMENTATION OF PROJECTS IN NORTH EASTERN STATES
MONI KUMAR SUBBA

Will the Minister of POWER be pleased to state:

(a) whether the Union Minister of State for Power have visited to Assam and stressedthe need for speedy implementation of the ongoing projects in the North Eastern States, as per strategies for power development in the North Eastern States and Sikkim;

(b) if so, the details of the strategy and the ongoing power projects;

(c) the progress so far made in respect of each of these projects, their estimated cost and expenditure so far incurred; and

(d) the time by which they are likely to be completed?

Answer

THE MINISTER OF STATE IN THE MINISTRY OF POWER (SHRIMATI JAYAWANTI MEHTA)

(a) to (d) : Yes, Sir.

The details of ongoing projects in N.E. States including Sikkim are annexed.

ANNEXE REFERRED TO IN REPLY TO PARTS (a) & (d) OF UNSTARRED QUESTION NO. 1869 TO BE ANSWERED IN TH LOK SABHA ON 29.11.2001 REGARDING IMPLEMENTATION OF PROJECTS IN NORTH-EASTERN STATES

S.No	Name of proj./ State/Inst. Cap.(MW)	Cost (Rs.Cr) Date of Sanction	Expenditure incurred so far (Rs.in Cr.) Orgnal/ Latest	Comm.Sch. Orginal/ Latest (upto 9/2001)	Present Status
1	Ranganadi (NEEPCO) Ar.P./3x135 04/87 April,87(CCEA)	312.78 1446.09 (inc.IDC)	1325.91 2001-02	1994-95 2001-02	Diversion tunnel, Dam. HRT, surge shaft including steel liner completed. Civil works in progress. Unit erection work in progress. Supply of equipment and erection in switchyard in progress.
2.	Tuirial(NEEPCO) Mizoram/2x30 07.07.98 (CCEA)	448.19 448.19 Construction of 132 KV SC transmission line	48.00	2005-07 2005-07	Pre construction work completed. Infrastructure work in progress. is in progress.
3.	Kopili Stage- II (NEEPCO) Assam/1x25 06.07.99 (CCEA)	76.09 76.09	49.71	2001-02 2003-04	Pre-construction & infrastruc-tural works are being taken up. The works under packages-I & II orders are in progress. For package-III, TG sets have been ordered on BHEL and 100/25T EOT crane ordered on M/s WMI, Mumbai: Supply is in progress. Tenders for package III are under preparation.
4.	Loktak D/S	578.62	14.87	2006-07	Dev. of infrastructure facilities at

(NHPC) Manipur/3x30 30.12.99	578.62 (incl. IDC)		2006-07	the project was in progress.The desired progress at working site is not possible unless the State Govt. provides requisite security. Govt. of Manipur following the stay order by the Honorable High court of Manipur has constituted a joint inquiry Team which includes a member from NHPC for assessment of land/crops compensation.
5. Teesta St.-V (NHPC) Sikkim/3x170 11.02.2000	2198.04	215.79 (upto 2198.04	2006-07	Both diversion tunnel have been completed. Various adits to Dam, HRT and Power house are under excavation.
6. Karbi Langpi (Lower Borpani) Asm/2x50 MW 24.09.79	$ 36.36 267.27	134.61 (upto 3/2000)	1985-86	85.8% excavation, 9.4% conc.& 97% slush 2003-04 clearance for dam completed.Due to poor performance in joint sector the contract was cancelled and Govt. of Assam handed over the project to ASEB for execution as per Supreme Court`s verdict of January, 1999. Preparation of inventory of the assets taken up. Execution of balance works has not been started. Funds are being tied up with PFC.
7. Dhansiri Asm./5x3x1.33 06.02.85	$ 10.53 70.00	39.77 (upto 3/2000)	1988-89	Head works for irrigation project 2002-03 Barrage completed. Works are at standstill due to poor cash flow and Law & order problems since, April,1996.
8. Likim-Ro Nagaland/3x8 18.10.89	33.84 215.88	191.16 (upto 3/2001)	1993-94	Civil works completed. Unit1 & 2 2001-02 rolled on 12.09.2001. Stator and TG of Unit-3 positioned. Rotor erection is in progress.
9. Rolep-I Sik/2x3 16.8.97(State Govt.) (Cap. Revised to 2x4.5 MW)	@ 35.13 45.00	1.26 (upto (PL- 3/2000)	2001-02 2003-04 1999)	No active construction work has been started due to paucity of funds.

$ Works of the project are held up.

@ Works of the project are yet to be taken up.